

PUBLIC WORKS COMMUNITY FORUM

Director, Carl Quiram, P.E.


September 18th, 2007

September 26th, 2007



DPW Team





DPW Responsibilities







Maintenance Division

- Road Maintenance
- Fleet maintenance
- Drainage System
- Sewer System
- Cemeteries
- Plowing

Engineering Division

- In-house Design
- Street Opening &Driveway Permits
- Planning Board Reviews
- Construction Admin. & Inspection
- Utilities Mapping



DPW Responsibilities

Environmental Division

- Safety Officer
- Solid Waste Hauling
- Transfer Station Operations
- Drinking Well Contamination
- Phase II Stormwater Compliance
- Landfill Maintenance & Monitoring
- Household Haz. Waste Program & Compliance
- Curbside Collection & Single Stream Recycling Program



Typical Design-Build Process

- Develop Draft Plans
- Neighborhood Info Meeting
- Easements
- Finalize Design
- Wetlands & Site Specific Permits
- Coordinate Grant Funding
- Plan Review by entities involved & utility companies
- Utility Relocation
- Final Plans & Specifications
- Bidding Process**
- Approval Selectman, other entities



Typical Design-Build Process

- Contract Documents**
- Pre-construction Conference**
- Start Construction
- Daily Inspections
- Contract Administration**
 - > Invoices, Design Changes, Change Orders
- Substantial Completion Base course pavement
- Final Punchlist
- As-Built Plans



- Preliminary Design
 - > Road Program Funding Approved Town Mtg 2005
- Public Mtgs
 - > 2 Selectman Mtgs., 2 Neighborhood Info Mtgs.
- Easements
 - > Six needed for project
- Final Design
 - > Combined HBR Bridge work w/Mountain Road and Pollard Rd. Bridges
- Wetlands & Site Specific Permits
 - > Invasive plant species Significant research on treatment and coordination with Pesticide Control Division
 - > Historic Issues NHDR required special report to be complied due to historic nature of bridge



- Delayed Start of Project until2006 due to:
 - > October 2005 Flood
 - > Invasive Plant Issues at HBR
 - > NHDOT and FEMA review needed of all five bridges





- Additional Wetlands Permits and 10 more easements needed for Mtn Rd. and Pollard Rd. Bridges
- Construction Documents needed for Bridge portion

- May 2006 Floods Delayed start until late Sept. 2006
- Coordinate pole relocations along
 Center Street
- > Installed improved outfall, drainage pipe and structures at roundabout.
- Significant re-grading required on HBR to accommodate approaches to roundabout.
- ➤ High traffic volumes slowed down progress Over 10,000 veh/day







- > October 2006 was a particularly rainy month which hampered progress.
- > Coordinate with Continental Paving for reclamation of road and paving,.
- > Base course pavement installed in less than 3 months (Nov. 2006)
- > Curbing sub-contractor left for the winter Temp. bit. curbing needed
- > After last snow storm in April 2007, 3rd Flood in 18 months Delayed DPW construction until the week of June 10th.

- DPW continued w/drainage installation.
- > Re-graded high points on Center St. to improve sight distance.
- Curbing sub-contractor's schedule often determined when DPW could continue progress.





- > Cobblestone and curbing installed in sections to allow high traffic volumes through on daily basis.
- Last pole near roundabout recently removed DPW able to install last cobblestone apron. Took approx. 16 months to get all the poles moved.

- > Continuing to install concrete and bit sidewalks within project area.
- Catch basin covers raised to grade in anticipation of top course pavement.
- > Top course pavement anticipated before end of month.





Bidding Process for Bridge Projects

- Issue Arose during bidding Additional pole relocations needed at all bridges due to installation of bridge sections with crane.
- > Bid awarded to John Neville Excavating
- ➤ NHDOT and Selectman approved bid results. FEMA denied bid results. Had to re-bid Pollard Rd. separately for FEMA. Got FEMA approval of 2nd bid results on Pollard Rd. on September 17, 2007.

Utility Relocations

> Emergency Letters sent to Verizon and PSNH about poles needing to be moved at bridges.



HBR Bridge Construction

Bridge shop drawings previously reviewed and structure ordered so only item holding up construction was pole relocation.





- > Once pole was removed JEN was on-site within 2 weeks.
- Shut down bridge for 2 weeks to allow for proper bridge removal and installation. HBR reopened on schedule Friday, Sept. 14th, 2007.

- Mtn. Rd and Pollard Rd. Bridges
 - > Awaiting bridge shop drawings for review.
 - > Remainder of poles and wires to be moved.
 - > JNE will start on drainage installation by end of month and continue work on Mountain Rd until the ground freezes.



> Received FEMA approval this week on Pollard Road bid results. After shop drawings are approved, structure will be manufactured, and then construction can start.



Lessons Learned



- Pay the premium to get it done!?
- Continue to use new methods to notify public of construction.
- Make sure utility companies review plans and visit site with Town to ensure all conflicts are thought of ahead of time.



Stay on top of utility relocation progress since this can significantly hold up construction work.



DPW Goals



- Always strive to improve productivity with each project.
- Utilize best available technologies for cost efficiency.
- Open to suggestions to help better serve the community. We don't have all the answers.
- Continue to provide top quality service to residents in a timely manner.



Thank You!

Questions?

Comments?

Suggestions?



Goffstown Department of Public Works

Where To Find Us: 404 Elm Street

How to Reach Us: 497-3617

Website: http://www.town.goffstown.nh.us/dpw/